



Construction Meeting Notes: 5/20/24

Attendees:

- Spencer Smith (General Contractor - MD Nursery and Landscaping)
- Max Moran (Project Manager - Teton County)
- Beth Martin (Avail Construction)

Schedule for Wilson Boat Ramp Construction:

- The ramp will be available to the public during Memorial Day Weekend (Saturday, Sunday, and Monday).
- Avail Construction is currently mobilizing on site today (5/20). Gravel subbase is arriving tomorrow morning (5/21) and is scheduled to be fully laid and compacted by end of day Wednesday (5/22). Avail anticipates construction starts at 7 AM. The public and outfitters are requested to give Avail full access to the site and remain off the subbase until grading and compaction is completed.

Asphalt Placement :

- A meeting is scheduled for Wednesday (5/22) to assess weather conditions for the planned asphalt placement on Thursday (5/23). If weather conditions permit, asphalt placement will begin on Thursday morning (5/23) and is Scheduled for completion by Friday evening (5/24). The public will have access to the site beginning on Saturday morning.

Asphalt Placement Weather Contingency Plan:

- If weather conditions are unsuitable for asphalt placement on Thursday (5/23), The work will be rescheduled to begin on Tuesday (5/28). The public will be free to use the ramp area on the graded and compacted gravel subbase until work resumes on Tuesday (5/28). Under this scenario, Teton County will not incur any re-mobilization fees. Avail Construction will perform any necessary re-grading or compaction work required from the weekend opening.